

**Town of Wayne**  
P.O. Box 182  
9772 Silsbee Rd.  
Wayne N.Y. 14893

**Building permit inspection report**

Date: \_\_\_\_\_

Permit No. \_\_\_\_\_

Issued to: \_\_\_\_\_

Project Location: \_\_\_\_\_

Project Description: \_\_\_\_\_

Contractor: \_\_\_\_\_

**Call Dig Safe Before Excavating, # 811**

**All requests for inspections shall be made at a minimum of 48 hours prior to any construction phase.**

**The following list of inspections must be completed and verified before a certificate of occupancy is issued. Inspections must be certified and meet the requirements of the Town of Wayne, Land Use Regulations and or the N.Y.S. Fire Prevention and Building Code.**

Verify project site, (locate work area and property lines where required) \_\_\_\_\_

- |  |  |
|--|--|
| 1. Footing depth and width, _____                                  | 2. Footing formed, re-rod in place, _____      |
| 3. Foundation wall form, re-rod in place, _____                    | 4. Block walls, poured cores w/ anchors, _____ |
| 5. Foundation waterproofed, _____                                  | 6. Drainage stone and pipe in place, _____     |
| 7. Basement floor, vapor barrier and reinforcement in place, _____ |  |
| 8. Sill sealer, sill plate bolted in place, _____                  |  |
| 9. Rough framing, windows, doors and roofing in place, _____       |  |
| 10. Rough plumbing, before enclosing, _____                        | 11. Rough H.V.A.C before enclosing, _____      |
| 12. Wiring by certified inspector, _____                           | 13. Insulation before enclosing, _____         |
| 14. Drywall anchored, mud and taped, _____                         | 14. Backfill finish grade seeded, _____        |
| 15. Final inspection for Certificate of Occupancy, _____           |  |

**Any change in plans or specifications shall be submitted in writing to code enforcement for approval prior to construction.**